



LARK ENGINEERING CO. (INDIA) PVT. LTD.

## PROJECT FOUNDATION VISIT PLAN

CUSTOMER		M/S Vaishnavi Poultry Aurangabad, Bihar								LEC-SOP-12	
WORK ORDER NO.											
TYPE OF PLANT		5 TPH Pellet Plant									
S.NO	Description	Visit	Responsibility	%age of Work	Work Done at site	Schedule Planned Date	Actual Completion Date	Delay (No. of days)	Target date by client	Delay Reson(If any)	Client Signature
1	Plant Marking + Round Bar Work	1st	Lark	20	Done	23/03/2023	5/4/23	0		0	
2	Gravelling + Round Bar Work		Customer		"						
3	PCC + Round Bar Work for Raft, Column & Bottom Tie Beam		Customer		"						
4	Inspection of the Pit and marking of column	2nd	Lark	40		14/04/2023	25/04/23	-		-	
5	Laying Down of the Raft, Column & Bottom Tie Beam Steel		Customer								
6	Shuttering for Bottom Tie Beam		Customer								
	Shuttering for the Column		Customer								
7	Concrete Raft & Bottom Tie Beam	2nd	Customer	40		14/04/2023	25/04/23	-		-	
	Concrete Column up to 4ft.		Customer								
8	Inspection of the Height of the Concrete Coulmns and Bottom Tie Beam	3rd	Lark	60		25/04/2023					
9	Trench Marking + Middle Tie Beam		Lark + Customer								
10	Shuttering for Middle Tie Beam		Customer								
11	Erecting Trench Walls + Concrete Middle Tie Beam		Customer								
12	Erecting Trench Walls above Middle Tie Beam	3rd	Customer	60		25/04/2023					
13	Fixing Foundation Bolt & Plate	4th	Lark	80		5/5/2023					
14	Shuttering of the Remaining Column		Customer								
15	Concrete Remaining Column & Pidi Grout										
16	Trench Plaster		Customer								
17	Soil Filling + Finishing Level	4th	Customer	80		5/5/2023					
18	Final Inspection	5th	Lark	100		25/05/2023					